

# **Peak Reliability Synchrophasor Program (PRSP)**

**Presented by:**

**Scott Woodbury, PRSP Project Manager  
Bridge Energy Group, Inc.**

## **NASPI**

**(North American Synchrophasor Initiative)**

**October 14 – 15, 2015**



**PEAKRELIABILITY**  
assuring the wide area view

# *Acknowledgement and Disclaimer*

---

- Acknowledgment: This material is based upon work supported by the Department of Energy under Award Number **DE-OE0000701**.
- Disclaimer: This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.



# Agenda

---

- What we plan to do with the award
  - PRSP Financials
  - Timeline and Status
  - Data Management
  - Control Room Solutions
  - Mode and Oscillation Detection
  - Interconnection Baseline Correlation
  - Investigate Methods for Efficient Data Delivery
  - Voltage Stability, Grid Control and Monitoring
  - BPA Synchrophasor Project
- Anticipated Learnings or Advances at the end of the project
- Primary Researcher and Project Partners
- Questions



What we plan to do with the award

# PRSP Financial Summary

		Project to date August 2015		
		Actual	Project Budget	Variance
<b>Personnel &amp; Fringe</b>	<b>Total 1040</b>	362,173	1,971,768	1,609,595
<b>Travel &amp; Other</b>	<b>Program 1040</b>	18,071	58,010	39,939
<b>Equipment</b>	<b>Program 1040</b>	765	360,000	359,235
<b>Contractors</b>	<b>Program 1040</b>	1,127,177	3,581,059	2,453,882
	V&R Energy			
	Bridge Engineering	717,200		
	Utilicast	247,567		
	Everest	78,660		
	T&DCE	-		
	GPA	45,500		
	VZETC	38,250		
	<b>Total</b>	<b>1,508,186</b>	<b>5,970,837</b>	<b>4,462,651</b>
<b>Overhead</b>		70,399	296,163	225,764
	<b>Peak expenditure</b>	<b>1,578,585</b>	<b>6,267,000</b>	<b>4,688,415</b>
<b>Cost Share:</b>	BPA	3,389,883	5,367,000	1,977,117
	IPC	15,568	200,000	184,432
	SCE	13,485	200,000	186,515
	CAISO	10,781	200,000	189,219
	SDG&E	-	200,000	200,000
	<b>PRSP total</b>	<b>5,008,303</b>	<b>12,434,000</b>	<b>7,425,697</b>



# Project Timeline

WBS	PRSP Project Tasks	Start	Scheduled Finish	Actual Finish	Status	2015				2016			
						Q1 Jan.-March	Q2 Apr.-June	Q3 July-Sept.	Q4 Oct.-Dec.	Q1 Jan.-March	Q2 Apr.-June	Q3 July-Sept.	Q4 Oct.-Dec.
1.1	<b>Program Management Office</b>	Jul-14	Dec-16										
1.1.2	PMO Delivery	Oct-14	Sep-16		On Track								
1.2	<b>Data Management</b>	Oct-14	Jul-16										
1.2.1	Phasor Data Accuracy & Availability	May-15	May-16		On Track								
1.2.3	PMU Accuracy Tool	Oct-14	Mar-16		On Track								
1.2.5	Registry Enhancement	Apr-15	May-16		On Track								
1.2.7	Model Validation	Oct-15	Jul-16		Not Started								
1.3	<b>Interconnection Baseline Correlation</b>	Jan-16	Aug-16										
1.3.1	Data Analysis Tool	Sep-15	Apr-16		On Track								
1.3.3	Historical Archive	Dec-15	Aug-16		Not Started								
1.4	<b>Control Room Solutions</b>	Oct-14	Sep-16										
1.4.1	Technology Options Study	Oct-14	Jan-15	Jan-15	Complete								
1.4.2	Peak Visualization Platform	Jan-15	Sep-16		On Track								
1.4.4	Phasor Point	Jun-15	Oct-15		On Track								
1.4.5	Wide Area View (WAV)	Jul-15	Aug-15		On Track								
1.4.6	Synchphasors over ICCP	Nov-14	Dec-15		On Track								
1.4.7	Business Transition and Rollout	Jun-15	Apr-16		Not Started								
1.8	<b>T&amp;DCE (Montana Tech) Mode and Oscillation D</b>	Jun-15	May-16										
1.7.1	Upgrade the MAS Algorithm & APIs	Jun-15	May-16		On Track								
1.7	<b>Grid Protection Agency (GPA) Workstream</b>	Mar-15	Aug-16										
1.7.1	GPA PDQ Tracker	May-15	Mar-16		On Track								
1.7.2	openPDC Upgrade	May-15	Aug-15	Aug-15	Complete								
1.7.3	Phasor Gateway Project	Jan-16	Jul-16		Not Started								
1.5	<b>Voltage Stability (V&amp;R Energy)</b>	Jan-15	Sep-16										
1.5.1	V&R Energy Contract	Jan-15	Mar-15		Task Delay								
1.5.2	Voltage Stability Delivery	Apr-15	Sep-16		Task Delay								
1.6	<b>BPA Project</b>	Oct-14	Sep-16		On Track								



# *Data Management*

---

- Data Management
  - Objectives:
    - Develop tools and reports to monitor data availability and accuracy
    - Develop improvements in the configuration management tools
    - Develop improvements in the synchrophasor data architecture
    - Develop tools, integrations, analytics and metrics to support improvements in simulation models, comparison to state estimation results and interconnection baseline correlation
  - Workstreams:
    - Develop Phasor Data Availability and Accuracy Tools
    - Upgrade the open PDC & synchrophasor data stream architecture
    - Deploy the PDQ Tracker from GPA
    - Develop and deploy the PMU Accuracy Tool
    - Upgrade the Registry



# *Control Room Solutions*

---

- Control Room Solutions
  - Objectives:
    - Perform a technology options study to assess the current suite of applications
    - Improve the integration and visualization platform
    - Support the integration of application results into operations
  - Workstreams:
    - Peak Visualization Platform
    - Deliver synchrophasor measurements to members via ICCP
    - Review the PI Based BPA MAS Solution
    - Review the Wide Area View





# *Mode and Oscillation Detection*

---

- Modal Analysis Software
  - Objective
    - Develop improvements to the MAS algorithms and APIs
  - Scope of work with T&DCE (MT Tech)
    - Enhance the MAS algorithms
    - Enhance the API for improved interoperability
    - Revisit spectral estimation
    - Develop a summary of improvements in accuracy, speed, and ease of use of the API to Modal Analysis Software including documentation to enable tool use by vendors and researchers



# *Baseline Correlation and Model Validation*

---

- **Interconnection Baseline Correlation**
  - Objective
    - Develop methods to deliver historical data to engineers for use in interconnection baseline studies
  - Scope of Work
    - Document policies for distributing archived synchrophasor data
    - Develop and deploy a data request front end for historical data
    - Investigate the automation of data extracts for events
- **Model Validation**
  - Develop methods to deliver historical data to engineers
  - Provide data to develop missing elements in generator models



# *Investigate Methods for Efficient Data Delivery*

---

- Investigate Methods for Efficient Data Delivery
  - Explore, test and pilot new techniques for delivery of real-time and archive data including multicast, pub/sub, DDS, etc. for both performance and cost
- Phasor Gateway
  - Test the SEIGate protocol across the Wide Area Network (WAN)
  - Compare Gateway Exchange Protocol (GEP) with existing C37.118
  - Summary of evaluation of the use of synchrophasor gateways for more efficient use of the Wide Area Network



# *Voltage Stability, Grid Control and Monitoring*

---

- Voltage Stability, Grid Control and Monitoring
  - Work with PRSP Participants to improve and extend the voltage stability applications for use in real-time and offline models
- V&R Energy will provide:
  - LSE prototype deliverables, inputs and outputs for each function (bad data detection, conditioning, and measurement based case development).
  - The LSE and Peak-ROSE will be integrated at Southern California Edison, San Diego Gas & Electric, Idaho Power Inc., and Peak Reliability



# *BPA Synchrophasor Project*

---

- PMU additions for linear state estimating
- Develop and test automated controls
- GPS clock availability and potential hardening
- Advanced synchrophasor applications
- Summary detailing completed test algorithms for production RAS system
- Summary detailing deployed automated controls to control voltage following monitoring period



# *Anticipated Learnings or Advances at the end of the project*

---

- Improved methods and processes for monitoring and reporting on synchrophasor data availability
- New procedures to perform root cause analysis on synchrophasor data quality issues
- How to present synchrophasor data in the control room
  - Visualization techniques and platforms (Geospatial vs. Schematic)
- Determine the value and use of synchrophasor measurements delivered over ICCP
- How improvements in the MAS impacts results
  - Oscillation and Mode Damping



# *Anticipated Learnings or Advances at the end of the project*

---


- What will archived synchrophasor data be used for in addition to generator model validation
- How alternative synchrophasor communication protocols compare to C37.118 and 61850
- How utilities will use linear state estimation
- Techniques for hardening GPS Clocks
- New algorithms for RAS using synchrophasors
- Details for automated voltage control



# Primary Research and Project Partners



PEAKRELIABILITY







Scott Woodbury, PRSP Project Manager  
Bridge Energy Group, Inc.

[swoodbury@peakrc.com](mailto:swoodbury@peakrc.com)

[swoodbury@bridgeenergygroup.com](mailto:swoodbury@bridgeenergygroup.com)